



# Project Background – Verona Sewer Replacement Project




# Project Background – How Dane County got involved




# Project Goals




# Instream Habitat - Log Deflectors and Log Sills



## Instream Habitat - Log Deflectors and Log Sills




# Instream Habitat - Rock Deflectors



## Instream Habitat – Rock Deflectors



# Instream Habitat - Root Wads






## Instream Habitat – Root Wads



# Floodplain Connection - Berm Removals and Berm Breeches



# Project Schedule

**Overall Sewer Project Schedule: November 2020 – October 2021**

**Badger Mill Creek Restoration: July – August 2021**

## Schedule:

Milestone	Dates
Clearing of project corridor	Nov. 2020 thru Dec. 2020
Bruce St. to CTH M (pipe installation)	Dec. 2020 thru April 2021
CTH M Crossing (Trenchless pipe installation)	Jan. 2021 thru March 2021
CTH M to Lincoln St. (pipe installation)	March 2021 – June 2021
Lincoln St. to North Limits (pipe installation)	June 2021 – Aug. 2021
Local Connections and retirement of old Interceptor	Aug. 2021 – Sept. 2021
Maintenance Path Construction	Aug. 2021 – Sept. 2021
Project Restoration	Sept. 2021