



# DANE COUNTY PUBLIC WORKS ENGINEERING DIVISION

1919 Alliant Energy Center Way  
Madison, Wisconsin 53713  
Office: 608/266-4018

## CONTRACT CHANGE ORDER

TO: Public Works & Transportation Committee

<b>C.O. #</b>	10
<b>DATE</b>	2/16/2022

<b>PROJECT</b>	Emergency Mgmt Bldg - Facility Remodel
<b>ADDRESS</b>	5415 King James Way, Fitchburg, Wisconsin
<b>PURCHASE ORDER #</b>	20211856
<b>BID / PROPOSAL #</b>	320042
<b>CONTRACTOR</b>	FoxArneson, Inc.

**DESCRIPTION:**

<b>1</b>	<b>REFERENCE #</b>	RFI #6, CB #3, COP #11
<b>2</b>	<b>REQUESTED BY</b>	Contractor & A/E
<b>3</b>	<b>PROPOSED CHANGE</b>	Additional wall work.
<b>4</b>	<b>REASON FOR CHANGE</b>	CDs show some existing walls as drywall but are actually masonry & need additional furring & a new drywall finish.
<b>5</b>	<b>TOTAL ADD TO CONTRACT</b>	<b>\$5,772.75</b>

The original Contract amount was:	\$3,442,778.45
Net change by previously authorized Change Orders:	\$26,265.39
The Contract amount prior to this Change Order was:	\$3,469,043.84
The Contract amount will be increased by this Change Order in the amount of:	\$5,772.75
The new Contract amount including this Change Order will be:	\$3,474,816.59
The Completion Date will be increased by:	3 days
The date of Substantial Completion as of the date of this Change Order therefore is:	9/19/2022

**Signature Approvals:**

<b>Contractor</b>
-------------------

<b>Public Works Engineering Division</b>
--

<b>Architect/Engineer (A/E)</b>
---------------------------------

<b>Controller</b>
-------------------

<b>Public Works &amp; Transportation Committee</b>
--

<b>Accounting</b>
-------------------

<b>RES. #</b>	
---------------	--

<b>ACT</b>	
------------	--

Final Copy Distribution: Contractor \_\_\_ Controller \_\_\_ Department \_\_\_ A/E \_\_\_ PWHT \_\_\_