

DANE COUNTY DEPT. OF PUBLIC WORKS, HIGHWAY & TRANSPORTATION

1919 Alliant Energy Center Way
Madison, Wisconsin 53713
Office: 608/266-4018 ♦ Fax: 608/267-1533
Public Works Engineering Division

CONTRACT CHANGE ORDER

TO: Public Works & Transportation Committee	C.O. #	2
	DATE	9/27/2021
PROJECT	Child Support Agency Remodel	
ADDRESS	210 Martin Luther King Jr Blvd, Madison, WI 53703	
PURCHASE ORDER #	20211619	
BID / PROPOSAL #	320028	
CONTRACTOR	FoxArneson, Inc.	

DESCRIPTION:

1	REFERENCE #	COP #2R2
2	REQUESTED BY	Owner
3	PROPOSED CHANGE	Add fire caulk at several floor penetrations.
4	REASON FOR CHANGE	This was a concealed condition & is a life safety measure mandated by code during a remodel.
5	TOTAL ADD TO CONTRACT	\$1,146.00

****Document not valid unless signed by the Owner, Architect (if applicable) and Contractor****

The original Contract amount was:	\$184,500.00
Net change by previously authorized Change Orders:	\$2,344.58
The Contract amount prior to this Change Order was:	\$186,844.58
The Contract amount will be increased by this Change Order in the amount of:	\$1,146.00
The new Contract amount including this Change Order will be:	\$187,990.58
The Completion Date will be unchanged by:	0 days
The date of Substantial Completion as of the date of this Change Order therefore is:	12/13/2021

Signature Approvals:

Contractor	Public Works, Highway, & Transportation
Architect/Engineer (A/E)	 Controller
Public Works & Transportation Committee	Accounting

RES. #	ACT
---------------	------------

Final Copy Distribution: Contractor _____ Controller _____ Department _____ A/E _____ PWHT _____