

# DANE COUNTY DEPT. OF PUBLIC WORKS, HIGHWAY & TRANSPORTATION

1919 Alliant Energy Center Way  
Madison, Wisconsin 53713  
Office: 608/266-4018 ♦ Fax: 608/267-1533  
Public Works Engineering Division

## CONTRACT CHANGE ORDER

TO: Public Works & Transportation Committee

|               |            |
|---------------|------------|
| <b>C.O. #</b> | 21         |
| <b>DATE</b>   | 12/13/2021 |

|                         |                                   |
|-------------------------|-----------------------------------|
| <b>PROJECT</b>          | Dane County Sheriff's SE Precinct |
| <b>ADDRESS</b>          | 125 Veterans Road, Stoughton, WI  |
| <b>PURCHASE ORDER #</b> | 20211249 - 00                     |
| <b>BID / PROPOSAL #</b> | 320038                            |
| <b>CONTRACTOR</b>       | U.S. Vet General Contracting, LLC |

### DESCRIPTION:

|          |                              |  |
|----------|------------------------------|--|
| <b>1</b> | <b>REFERENCE #</b>           | COP #21  |
| <b>2</b> | <b>REQUESTED BY</b>          | Owner  |
| <b>3</b> | <b>PROPOSED CHANGE</b>       | Framing and drywall for an added soffit in Basement Corridor.  |
| <b>4</b> | <b>REASON FOR CHANGE</b>     | Soffit requested by Owner to conceal duct work that is lower than specified ceiling height due to conflict with structural beam. |
| <b>5</b> | <b>TOTAL ADD TO CONTRACT</b> | <b>\$943.00</b>  |

**\*\*Document not valid unless signed by the Owner, Architect (if applicable) and Contractor\*\***

|  |                |
|--|----------------|
| The original Contract amount was:  | \$3,089,758.00 |
| Net change by previously authorized Change Orders:                                   | \$107,195.88   |
| The Contract amount prior to this Change Order was:                                  | \$3,196,953.88 |
| The Contract amount will be increased by this Change Order in the amount of:         | \$943.00       |
| The new Contract amount including this Change Order will be:                         | \$3,197,896.88 |
| The Completion Date will be unchanged by:  | 0 days         |
| The date of Substantial Completion as of the date of this Change Order therefore is: | 11/15/2021     |

### Signature Approvals:

|            |
|------------|
| Contractor |
|------------|

|   |
|---|
| Public Works, Highway, & Transportation |
|---|

|                          |
|--------------------------|
| Architect/Engineer (A/E) |
|--------------------------|

|            |
|------------|
| Controller |
|------------|

|   |
|---|
| Public Works & Transportation Committee |
|---|

|            |
|------------|
| Accounting |
|------------|

|               |
|---------------|
| <b>RES. #</b> |
|---------------|

|            |
|------------|
| <b>ACT</b> |
|------------|

Final Copy Distribution: Contractor \_\_\_\_ Controller \_\_\_\_ Department \_\_\_\_ A/E \_\_\_\_ PWHT \_\_\_\_