

DANE COUNTY DEPT. OF PUBLIC WORKS, HIGHWAY & TRANSPORTATION

1919 Alliant Energy Center Way
Madison, Wisconsin 53713
Office: 608/266-4018 ♦ Fax: 608/267-1533
Public Works Engineering Division

CONTRACT CHANGE ORDER

TO: Public Works & Transportation Committee

| | |
|---------------|------------|
| C.O. # | 20 |
| DATE | 12/13/2021 |

| | |
|-------------------------|-----------------------------------|
| PROJECT | Dane County Sheriff's SE Precinct |
| ADDRESS | 125 Veterans Road, Stoughton, WI |
| PURCHASE ORDER # | 20211249 - 00 |
| BID / PROPOSAL # | 320038 |
| CONTRACTOR | U.S. Vet General Contracting, LLC |

DESCRIPTION:

| | | |
|----------|------------------------------|--|
| 1 | REFERENCE # | COP #16, COP #17, & COP #18 |
| 2 | REQUESTED BY | Contractor |
| 3 | PROPOSED CHANGE | Excavation and replacement of bad soils encountered during proof roll and downtime for crew due to unforeseen conditions encountered at underground water main. |
| 4 | REASON FOR CHANGE | Bad soils were encountered and replaced as directed by soils engineer. Existing underground water main did not match city records and crew was idle pending response from an engineer. |
| 5 | TOTAL ADD TO CONTRACT | \$6,404.31 |

****Document not valid unless signed by the Owner, Architect (if applicable) and Contractor****

| | |
|--|----------------|
| The original Contract amount was: | \$3,089,758.00 |
| Net change by previously authorized Change Orders: | \$100,791.57 |
| The Contract amount prior to this Change Order was: | \$3,190,549.57 |
| The Contract amount will be increased by this Change Order in the amount of: | \$6,404.31 |
| The new Contract amount including this Change Order will be: | \$3,196,953.88 |
| The Completion Date will be unchanged by: | 0 days |
| The date of Substantial Completion as of the date of this Change Order therefore is: | 11/15/2021 |

Signature Approvals:

| |
|------------|
| Contractor |
|------------|

| |
|---|
| Public Works, Highway, & Transportation |
|---|

| |
|--------------------------|
| Architect/Engineer (A/E) |
|--------------------------|

| |
|------------|
| Controller |
|------------|

| |
|---|
| Public Works & Transportation Committee |
|---|

| |
|------------|
| Accounting |
|------------|

| | |
|---------------|--|
| RES. # | |
|---------------|--|

| | |
|------------|--|
| ACT | |
|------------|--|

Final Copy Distribution: Contractor ____ Controller ____ Department ____ A/E ____ PWHT ____