



DANE COUNTY PUBLIC WORKS ENGINEERING DIVISION

1919 Alliant Energy Center Way
Madison, Wisconsin 53713
Office: 608/267-0127

CONTRACT CHANGE ORDER

TO: Public Works & Transportation Committee

C.O. #	25
DATE	10/1/2024

PROJECT	Dane County Jail Consolidation Project
ADDRESS	115 West Doty Street, Madison, WI
PURCHASE ORDER #	20240934
BID / PROPOSAL #	318025
CONTRACTOR	Miron Construction Co., Inc.

DESCRIPTION:

1	REFERENCE #	CB 1038, PCI 0045
2	REQUESTED BY	Owner & A/E
3	PROPOSED CHANGE	Temporary installation of disconnect, CT cabinet, and meter for the new fire pump is required due to space constraints in Electrical Room B048.
4	REASON FOR CHANGE	Phasing of electrical equipment does not allow for this equipment to be installed in its permanent location when operation is needed to support the South Tower.
5	TOTAL ADD TO CONTRACT	\$26,839.23

The original Contract amount was:	\$161,606,647.00
Net change by previously authorized Change Orders:	\$101,300.35
The Contract amount prior to this Change Order was:	\$161,707,947.35
The Contract amount will be increased by this Change Order in the amount of:	\$26,839.23
The new Contract amount including this Change Order will be:	\$161,734,786.58
The Completion Date will be unchanged by:	0 days
The date of Substantial Completion as of the date of this Change Order therefore is:	5/30/2027

Signature Approvals:

Contractor – Miron, David G Voss Jr.

Public Works Engineering Division

Architect / Engineer (A/E)

Controller

Public Works & Transportation Committee

Accounting

RES. #

ACT