



GREG BROCKMEYER
Director of Administration

County of Dane
Department of Administration
Public Works Engineering Division
1919 Alliant Energy Center Way
Madison, WI 53713
Phone: (608) 267-0127 | TTY WI Relay 711

TODD DRAPER
Director of Public Works

CONTRACT CHANGE ORDER

TO: Public Works & Transportation Committee

C.O. #	163
DATE	9/25/2025
ACT#	

PROJECT	Dane County Jail Consolidation Project	BID #	318025
ADDRESS	115 West Doty Street, Madison, WI, Madison, WI		
CONTRACTOR	Miron Construction Co., Inc.	PURCHASE ORDER #	20240934

DESCRIPTION:

REFERENCE #	CB 1115.1, PCI 152.1
REQUESTED BY	A/E
PROPOSED CHANGE	Revise light fixtures in the outside perimeter mechanical chases behind cells to accommodate space constraints.
REASON FOR CHANGE	BIM coordination identified recurring clashes between the specified light fixtures and mechanical systems due to limited clearance within the chase, requiring fixture modifications to resolve conflicts.
TOTAL ADD TO CONTRACT	\$33,393.47

The original Contract amount was:	\$161,606,647.00
Net change by previously authorized Change Orders:	\$3,271,621.45
The Contract amount prior to this Change Order was:	\$164,878,268.45
The Contract amount will be increased by this Change Order in the amount of:	\$33,393.47
The new Contract amount including this Change Order will be:	\$164,911,661.92
The Completion Date will be unchanged by:	0 days
The date of Substantial Completion as of the date of this Change Order therefore is:	9/30/2027

Signature Approvals:

Contractor- Miron Construction Co.

Todd Draper, Public Works Engineering Division Director

Architect / Engineer (A/E) – Mead & Hunt

Chuck Hicklin, Controller

Public Works & Transportation Committee

Robert Arenz, Accounting