



DANE COUNTY PUBLIC WORKS ENGINEERING DIVISION

1919 Alliant Energy Center Way
Madison, Wisconsin 53713
Office: 608/267-0127

CONTRACT CHANGE ORDER

TO: Public Works & Transportation Committee

C.O. #	85
DATE	1/31/2025

PROJECT	Dane County Jail Consolidation Project
ADDRESS	115 West Doty Street, Madison, WI
PURCHASE ORDER #	20240934
BID / PROPOSAL #	318025
CONTRACTOR	Miron Construction Co., Inc.

DESCRIPTION:

1	REFERENCE #	CB 1061.01, PCI 76.01
2	REQUESTED BY	A/E
3	PROPOSED CHANGE	Revision to Fuel Tank Storage Room SB205 ceiling UL Rating from 2-HR to 3-HR.
4	REASON FOR CHANGE	3-HR rating required by code, was originally specified as 2-HR rating.
5	TOTAL ADD TO CONTRACT	\$11,327.17

The original Contract amount was:	\$161,606,647.00
Net change by previously authorized Change Orders:	\$1,137,119.47
The Contract amount prior to this Change Order was:	\$162,743,766.47
The Contract amount will be increased by this Change Order in the amount of:	\$11,327.17
The new Contract amount including this Change Order will be:	\$162,755,093.64
The Completion Date will be unchanged by:	0 days
The date of Substantial Completion as of the date of this Change Order therefore is:	5/30/2027

Signature Approvals:

<div>Contractor – Miron, David G Voss Jr.</div>	<div>Public Works Engineering Division</div>
<div>Architect / Engineer (A/E)</div>	<div>Controller</div>
<div>Public Works & Transportation Committee</div>	<div>Accounting</div>
<div>RES. #</div>	<div>ACT</div>