

**DANE COUNTY DEPT. OF
PUBLIC WORKS, HIGHWAY &
TRANSPORTATION**

1919 Alliant Energy Center Way
Madison, Wisconsin 53713
Office: 608/266-4018 ◊ Fax: 608/267-1533
Public Works Engineering Division
Public Works Solid Waste Division

CONTRACT CHANGE ORDER

TO: Public Works & Transportation Committee

C.O. NO: 1
DATE: 10/31/18

REFERENCE: Bid No.: 316040
P.O. No.: 20162099

PROJECT: City-County Building Jail Mitigation Upgrades - Design

CONTRACTOR: Mead & Hunt, Inc.

DESCRIPTION:

1. Reference No.: COP #1
2. Requested By: Owner
3. Proposed Change: Additional Services
4. Reason for Change: Additional consulting & design services are required for significant modifications to the project adding both value to the project & reducing hard construction cost. These items include additional work with the State Dept. of Corrections; adding, changing & modifying door locks, slide mechanisms & security control systems; and additional site visits due to the above changes, delays in the construction schedule & the associated weekly progress meetings.


5. **TOTAL ADD TO CONTRACT:** \$98,300.00

Document not valid unless signed by the Owner, Architect (if applicable) and Contractor

The original Contract amount was\$284,626.00
 Net change by previously authorized Change Orders\$0.00
 The Contract amount prior to this Change Order was.....\$284,626.00
 The Contract amount will be increased by this Change Order in the amount of\$98,300.00
 The new Contract amount including this Change Order will be.....\$382,926.00
 The Completion Date will be increased by 180 days
 The date of Substantial Completion as of the date of this Change Order therefore is01/31/19

Approvals:

Public Works & Transportation Committee



Controller's Division

Contractor

Architect / Engineer (A/E)

Purchasing Division

Public Works, Highway & Transportation (PWHT)

Final Copy Distribution: Contractor _____ Purchasing _____ Department _____ A/E _____ PWHT _____

*2018 Res
319*