

**DANE COUNTY DEPT. OF
PUBLIC WORKS, HIGHWAY &
TRANSPORTATION**

1919 Alliant Energy Center Way
Madison, Wisconsin 53713
Office: 608/266-4018 ♦ Fax: 608/267-1533
Public Works Engineering Division

CONTRACT CHANGE ORDER

TO: Public Works & Transportation Committee

C.O. #	1
DATE	8/2/2019

PROJECT	Public Safety Bldg - Jail Consolidation-Construction Mgmt.
ADDRESS	115 W. Doty St., Madison
PURCHASE ORDER #	20181569
BID / PROPOSAL #	318001
CONTRACTOR	Gilbane Building Co.

DESCRIPTION:

1	REFERENCE #	COP #1
2	REQUESTED BY	Owner
3	PROPOSED CHANGE	Additional Services.
4	REASON FOR CHANGE	The South Tower Addition design & construction prj requires a significantly extended project timeline, revising the space planning & design, location adjustments, additional bid package(s), cost estimating & required additional staff.
5	TOTAL ADD TO CONTRACT	\$4,314,707.00

****Document not valid unless signed by the Owner, Architect (if applicable) and Contractor****

The original Contract amount was:	\$1,363,140.00
Net change by previously authorized Change Orders:	\$0.00
The Contract amount prior to this Change Order was:	\$1,363,140.00
The Contract amount will be increased by this Change Order in the amount of:	\$4,314,707.00
The new Contract amount including this Change Order will be:	\$5,677,847.00
The Completion Date will be increased by:	975 days
The date of Substantial Completion as of the date of this Change Order therefore is:	11/30/2024

Signature Approvals:

N/A
Contractor

Public Works, Highway, & Transportation

Adam R. [Signature]
Gilbane Building Company
Senior Vice President
Construction Manager (CM)

[Signature]
Controller

Public Works & Transportation Committee

Accounting

RES. # ACT

Final Copy Distribution: Contractor ___ Controller ___ Department ___ A/E ___ PWHT ___