

**DANE COUNTY DEPT. OF  
PUBLIC WORKS, HIGHWAY &  
TRANSPORTATION**

1919 Alliant Energy Center Way  
Madison, Wisconsin 53713  
Office: 608/266-4018 ♦ Fax: 608/267-1533  
Public Works Engineering Division

**CONTRACT CHANGE ORDER**

TO: Public Works & Transportation Committee

C.O. #	3
DATE	6/26/2020

PROJECT	Third & Fourth Floors Offices Remodel Design
ADDRESS	210 Martin Luther King Jr. Blvd., Madison
PURCHASE ORDER #	20191185
BID / PROPOSAL #	319004
CONTRACTOR	Dimension IV Madison Design Group


**DESCRIPTION:**

1	REFERENCE #	COP #3
2	REQUESTED BY	Owner
3	PROPOSED CHANGE	Additional design services for window replacement on third floor.
4	REASON FOR CHANGE	Windows in this space are original to bldg & are in very poor condition. Additional work must go in to matching existing appearance & City approval of an exterior change.
5	TOTAL ADD TO CONTRACT	<b>\$8,400.00</b>

**\*\*Document not valid unless signed by the Owner, Architect (if applicable) and Contractor\*\***

The original Contract amount was:	\$78,800.00
Net change by previously authorized Change Orders:	\$47,173.75
The Contract amount prior to this Change Order was:	\$125,973.75
The Contract amount will be increased by this Change Order in the amount of:	\$8,400.00
The new Contract amount including this Change Order will be:	\$134,373.75
The Completion Date will be increased by:	60 days
The date of Substantial Completion as of the date of this Change Order therefore is:	5/14/2021

**Signature Approvals:**

Contractor	Public Works, Highway, & Transportation
Architect/Engineer (A/E)	 Controller
Public Works & Transportation Committee	Accounting

RES. #	ACT
--------	-----

Final Copy Distribution: Contractor \_\_\_ Controller \_\_\_ Department \_\_\_ A/E \_\_\_ PWHT \_\_\_