



# DANE COUNTY DEPT. OF PUBLIC WORKS, HIGHWAY & TRANSPORTATION

1919 Alliant Energy Center Way  
Madison, Wisconsin 53713  
Office: 608/266-4018 ♦ Fax: 608/267-1533  
Public Works Engineering Division  
Public Works Solid Waste Division

## CONTRACT CHANGE ORDER

**TO:** Public Works & Transportation Committee

**C.O. NO:** 3  
**DATE:** 09/07/16

**REFERENCE:** Bid No.: 316005  
P.O. No.: 20161413

**PROJECT:** 2016 Restoration – Capitol Square South Parking Ramp

**CONTRACTOR:** Tarlton Corporation

**DESCRIPTION:**

1. Reference No.: CB #1 / COR #3
2. Requested By: Owner
3. Proposed Changes: 1) Level 7 north & south parapet wall railings repair & modification, and 2) removing the Level 3 portion of Alternate Bid #1.
4. Reason for Change: Level 7 parapet wall safety railings have been damaged by normal structure movement; this repair reconfigures the railings & how they are secured. The Level 3 underside repairs (Alternate Bid #1) will be deferred until another year.

5. **TOTAL DEDUCT TO CONTRACT:** (\$18,635.00)

Document not valid unless signed by the Owner, Architect (if applicable) and Contractor

The original Contract amount was .....\$473,301.00  
 Net change by previously authorized Change Orders.....\$28,231.60  
 The Contract amount prior to this Change Order was .....\$501,532.60  
 The Contract amount will be decreased by this Change Order in the amount of ..... (\$18,635.00)  
 The new Contract amount including this Change Order will be.....\$482,897.60  
 The Completion Date will be unchanged by.....0 days  
 The date of Substantial Completion as of the date of this Change Order therefore is .....9/30/16

**Approvals:**

_____	_____
Public Works & Transportation Committee	Controller's Division
_____	_____
Contractor	Architect / Engineer (A/E)
_____	_____
Purchasing Division	Public Works, Highway & Transportation (PWHT)

Final Copy Distribution: Contractor \_\_\_\_ Purchasing \_\_\_\_ Department \_\_\_\_ A/E \_\_\_\_ PWHT \_\_\_\_