



1919 Alliant Energy Center Way
 Madison, Wisconsin 53713
 Office: 608/266-4018 ♦ Fax: 608/267-1533
 Public Works Engineering Division
 Public Works Solid Waste Division

ACT CHANGE ORDER

TO: Public Works & Transportation Committee

C.O. NO: 6
DATE: 10/16/14

REFERENCE: Bid No.: 312034
 P.O. No.: 20130676

PROJECT: Design Services for Mechanical, Electrical & Plumbing Infrastructure Improvements

CONTRACTOR: Henneman Engineering, Inc. 1232 Fourier Drive, Suite 101 Madison, WI 53713

DESCRIPTION:

1. CB No.: _____
2. Requested By: Owner & Consultant
3. Proposed Change: Additional design & construction services.
4. Reason for Change: Significant changes by primary eqpt provider (radio systems vendor) required several changes to electrical & HVAC loads & design.

5. **TOTAL ADD TO CONTRACT:** **\$5,980.00**

Document not valid unless signed by the Owner, Architect (if applicable) and Contractor

The original Contract amount was\$62,000.00
 Net change by previously authorized Change Orders.....\$18,625.00
 The Contract amount prior to this Change Order was\$80,625.00
 The Contract amount will be increased by this Change Order in the amount of\$5,980.00
 The new Contract amount including this Change Order will be.....\$86,605.00
 The Completion Date will be unchanged by.....0 days
 The date of Substantial Completion as of the date of this Change Order therefore is October 31, 2014

Approvals:

 Public Works & Transportation Committee

 Controller's Division

N/A
 Contractor

 Architect / Engineer (A/E)

 Purchasing Division

 Public Works, Highway & Transportation (PWHT)

Final Copy Distribution: Contractor ____ Purchasing ____ Department ____ A/E ____ PWHT ____