



**DANE COUNTY DEPT. OF
PUBLIC WORKS, HIGHWAY &
TRANSPORTATION**

1919 Alliant Energy Center Way
Madison, Wisconsin 53713
Office: 608/266-4018 ◊ Fax: 608/267-1533
Public Works Engineering Division
Public Works Solid Waste Division

CONTRACT CHANGE ORDER

TO: Public Works & Transportation Committee

C.O. NO: 1
DATE: 12/28/17

REFERENCE: Bid No.: 317033
P.O. No.: 20172052

PROJECT: Dorn Creek Sediment Removal

CONTRACTOR: Petersen Companies Inc., dba PCi Dredging


DESCRIPTION:

1. Reference No.: _____
 2. Requested By: Owner
 3. Proposed Change: Delete Restoration, Replace Bag Dewatering w/ Pit, Extend Project Deadline, Clarification of Bank & Bed Disturbance/Limits, Add acreage to be cleared/grubbed
 4. Reason for Change: Change in Project Scope, Means & Methods. Remove unwanted/invasive woody vegetation from site.
5. TOTAL DEDUCT TO CONTRACT: (\$280,000.00)

Document not valid unless signed by the Owner, Architect (if applicable) and Contractor

The original Contract amount was \$1,498,190.00
 Net change by previously authorized Change Orders..... \$0.00
 The Contract amount prior to this Change Order was \$1,498,190.00
 The Contract amount will be decreased by this Change Order in the amount of (\$280,000.00)
 The new Contract amount including this Change Order will be..... \$1,218,190.00
 The Completion Date will be increased by..... 105 days
 The date of Substantial Completion as of the date of this Change Order therefore is..... 8/31/18

Approvals:

_____	_____
Public Works & Transportation Committee	Controller's Division
	_____
Contractor	Architect / Engineer (A/E)
_____	_____
Purchasing Division	Public Works, Highway & Transportation (PWHT)

Final Copy Distribution: Contractor _____ Purchasing _____ Department _____ A/E _____ PWHT _____

