

# DANE COUNTY DEPT. OF PUBLIC WORKS, HIGHWAY & TRANSPORTATION

1919 Alliant Energy Center Way  
Madison, Wisconsin 53713  
Office: 608/266-4018 ♦ Fax: 608/267-1533  
Public Works Engineering Division

## CONTRACT CHANGE ORDER

<b>TO:</b> Public Works & Transportation Committee	<b>C.O. #</b>	3
	<b>DATE</b>	7/6/2021
<b>PROJECT</b>	Third Floor County Board Offices Remodel - Suites 345 & 362	
<b>ADDRESS</b>	210 Martin Luther King Jr. Blvd., Madison	
<b>PURCHASE ORDER #</b>	20211094	
<b>BID / PROPOSAL #</b>	319033	
<b>CONTRACTOR</b>	The Bauen Group, LLC	


**DESCRIPTION:**

<b>1</b>	<b>REFERENCE #</b>	RFI #11, COP #6
<b>2</b>	<b>REQUESTED BY</b>	A/E
<b>3</b>	<b>PROPOSED CHANGE</b>	Use switch instead of occupancy sensor in undercounter lights in Break Room (362C).
<b>4</b>	<b>REASON FOR CHANGE</b>	Occupancy sensor would unnecessarily turn lights on & off. Will be manually controlled by a switch.
<b>5</b>	<b>TOTAL ADD TO CONTRACT</b>	<b>\$199.95</b>

**\*\*Document not valid unless signed by the Owner, Architect (if applicable) and Contractor\*\***

The original Contract amount was:	\$377,400.00
Net change by previously authorized Change Orders:	(\$5,707.00)
The Contract amount prior to this Change Order was:	\$371,693.00
The Contract amount will be increased by this Change Order in the amount of:	\$199.95
The new Contract amount including this Change Order will be:	\$371,892.95
The Completion Date will be unchanged by:	0 days
The date of Substantial Completion as of the date of this Change Order therefore is:	9/3/2021

**Signature Approvals:**

Contractor	Public Works, Highway, & Transportation
Architect/Engineer (A/E)	 Controller
Public Works & Transportation Committee	Accounting

<b>RES. #</b>	<b>ACT</b>
---------------	------------

Final Copy Distribution: Contractor \_\_\_ Controller \_\_\_ Department \_\_\_ A/E \_\_\_ PWHT \_\_\_