



DANE COUNTY DEPT. OF PUBLIC WORKS, HIGHWAY & TRANSPORTATION

1919 Alliant Energy Center Way
Madison, Wisconsin 53713
Office: 608/266-4018 ♦ Fax: 608/267-1533
Public Works Engineering Division
Public Works Solid Waste Division

CONTRACT CHANGE ORDER

TO: Public Works & Transportation Committee

C.O. NO: 18
DATE: 01/15/2016

REFERENCE: Bid No.: 315011
P.O. No.: 20151349

PROJECT: Construction of C&D Material Recovery Facility at Dane County Landfill Site #2

CONTRACTOR: Joe Daniels Construction Co., Inc.

DESCRIPTION:

1. Reference No.: _____
2. Requested By: Contractor
3. Proposed Change: Provide reinforced steel wall at fines bunker
4. Reason for Change: Additional work beyond scope of work

5. TOTAL ADD TO CONTRACT: \$19,918.00

Document not valid unless signed by the Owner, Architect (if applicable) and Contractor

The original Contract amount was\$2,311,000.00
 Net change by previously authorized Change Orders.....\$109,213.32
 The Contract amount prior to this Change Order was\$2,420,213.32
 The Contract amount will be increased by this Change Order in the amount of\$19,918.00
 The new Contract amount including this Change Order will be.....\$2,440,131.32
 The Completion Date will be increased by0 days
 The date of Substantial Completion as of the date of this Change Order therefore isFebruary 29, 2016

Approvals:

_____ Public Works & Transportation Committee	_____ Controller's Division
_____ Contractor	_____ Architect / Engineer (A/E)
_____ Purchasing Division	_____ Public Works, Highway & Transportation (PWHT)

Final Copy Distribution: Contractor ____ Purchasing ____ Department ____ A/E ____ PWHT ____