



1919 Alliant Energy Center Way  
 Madison, Wisconsin 53713  
 Office: 608/266-4018 ♦ Fax: 608/267-1533  
 Public Works Engineering Division  
 Public Works Solid Waste Division

# ACT CHANGE ORDER

**TO:** Public Works & Transportation Committee

**C.O. NO:** 13  
**DATE:** 07/17/14

**REFERENCE:** Bid No.: 313086  
 P.O. No.: 20140655

**PROJECT:** Construction of Arctic Animal Exhibit and Concessions

**CONTRACTOR:** JP Cullen and Sons, Inc.

**DESCRIPTION:**

1. RQ No.: RQ#023
2. Requested By: County
3. Proposed Change: Reroute Pipe #3 out of new Seal Holding building to avoid conflict with existing storm sewer per response to RFI#052
4. Reason for Change: Original contract drawings show 10" pipe location in conflict with the existing 36" storm sewer

5. **TOTAL ADD TO CONTRACT:** **\$8,063.00**

Document not valid unless signed by the Owner, Architect (if applicable) and Contractor

The original Contract amount was .....\$9,467,600.00  
 Net change by previously authorized Change Orders..... (\$2,189,216.00)  
 The Contract amount prior to this Change Order was .....\$7,278,384.00  
 The Contract amount will be increased by this Change Order in the amount of .....\$8,063.00  
 The new Contract amount including this Change Order will be.....\$7,286,447.00  
 The Completion Date will be unchanged by..... 0 days  
 The date of Substantial Completion as of the date of this Change Order therefore is ..... May 1, 2015

**Approvals:**

\_\_\_\_\_  
 Public Works & Transportation Committee

\_\_\_\_\_  
 Controller's Division

\_\_\_\_\_  
 Contractor

\_\_\_\_\_  
 Architect / Engineer (A/E)

\_\_\_\_\_  
 Purchasing Division

\_\_\_\_\_  
 Public Works, Highway & Transportation (PWHT)

Final Copy Distribution: Contractor \_\_\_\_ Purchasing \_\_\_\_ Department \_\_\_\_ A/E \_\_\_\_ PWHT \_\_\_\_



1919 Alliant Energy Center Way  
 Madison, Wisconsin 53713  
 Office: 608/266-4018 ♦ Fax: 608/267-1533  
 Public Works Engineering Division  
 Public Works Solid Waste Division

# ACT CHANGE ORDER

**TO:** Public Works & Transportation Committee

**C.O. NO:** 14  
**DATE:** 07/17/14

**REFERENCE:** Bid No.: 313086  
 P.O. No.: 20140655

**PROJECT:** Construction of Arctic Animal Exhibit and Concessions

**CONTRACTOR:** JP Cullen and Sons, Inc.

**DESCRIPTION:**

1. RQ No.: RQ#018
2. Requested By: County
3. Proposed Change: Reroute of Watermain to address adding water meters to Seal and Bear buildings
4. Reason for Change: Discovered on original design that water entering the Seal and Bear building was to be unmetered

5. **TOTAL ADD TO CONTRACT:** **\$14,574.00**

Document not valid unless signed by the Owner, Architect (if applicable) and Contractor

The original Contract amount was .....\$9,467,600.00  
 Net change by previously authorized Change Orders..... (\$2,181,153.00)  
 The Contract amount prior to this Change Order was .....\$7,286,447.00  
 The Contract amount will be increased by this Change Order in the amount of .....\$14,574.00  
 The new Contract amount including this Change Order will be.....\$7,301,021.00  
 The Completion Date will be unchanged by..... 0 days  
 The date of Substantial Completion as of the date of this Change Order therefore is ..... May 1, 2015

**Approvals:**

\_\_\_\_\_  
 Public Works & Transportation Committee

\_\_\_\_\_  
 Controller's Division

\_\_\_\_\_  
 Contractor

\_\_\_\_\_  
 Architect / Engineer (A/E)

\_\_\_\_\_  
 Purchasing Division

\_\_\_\_\_  
 Public Works, Highway & Transportation (PWHT)

Final Copy Distribution: Contractor \_\_\_\_ Purchasing \_\_\_\_ Department \_\_\_\_ A/E \_\_\_\_ PWHT \_\_\_\_