



1919 Alliant Energy Center Way
 Madison, Wisconsin 53713
 Office: 608/266-4018 ♦ Fax: 608/267-1533
 Public Works Engineering Division
 Public Works Solid Waste Division

ACT CHANGE ORDER

TO: Public Works & Transportation Committee

C.O. NO: 2
DATE: 12/08/14

REFERENCE: Bid No.: 313077
 P.O. No.: 20131611

PROJECT: Timber Shelters at Brigham County Park

CONTRACTOR: McKee Associates, Inc.

DESCRIPTION:

1. CB No.: COP 3
2. Requested By: Owner
3. Proposed Change: Provide independent 20 amp circuit at each individual outlet
4. Reason for Change: Increased capacity at each 4-plex outlet for a total of 16 independent circuits

5. **TOTAL ADD TO CONTRACT:** **\$1,000.00**

Document not valid unless signed by the Owner, Architect (if applicable) and Contractor

The original Contract amount was\$129,300.00
 Net change by previously authorized Change Orders.....\$6,528.00
 The Contract amount prior to this Change Order was\$135,828.00
 The Contract amount will be increased by this Change Order in the amount of\$1,000.00
 The new Contract amount including this Change Order will be.....\$136,828.00
 The Completion Date will be unchanged by.....0 days
 The date of Substantial Completion as of the date of this Change Order therefore isJune 1, 2014

Approvals:

 Public Works & Transportation Committee

 Controller's Division

 Contractor

 Architect / Engineer (A/E)

 Purchasing Division

 Public Works, Highway & Transportation (PWHT)

Final Copy Distribution: Contractor ____ Purchasing ____ Department ____ A/E ____ PWHT ____