



**DANE COUNTY DEPT. OF
WASTE & RENEWABLES**

1919 Alliant Energy Center Way
Madison, Wisconsin 53713
Office: 608/266-4018 ♦ Fax: 608/267-1533
Waste & Renewables

CONTRACT CHANGE ORDER

C.O. #	1
DATE	12/19/2019

TO: Public Works & Transportation Committee

PROJECT	Shop Building Construction
ADDRESS	7102 U.S. Highway 12 & 18, Madison, WI 53718
PURCHASE ORDER #	20191740-00
BID / PROPOSAL #	318036
CONTRACTOR	Forward Construction Group

DESCRIPTION:

1	REFERENCE #	Change Order Request No. 1
2	REQUESTED BY	Owner
3	PROPOSED CHANGE	Time and materials required for removal and replacement of unsuitable soil.
4	REASON FOR CHANGE	Subbase for footings did not meet structural requirements.
5	TOTAL ADD TO CONTRACT	\$4,389.00

****Document not valid unless signed by the Owner, Architect (if applicable) and Contractor****


The original Contract amount was:	\$449,725.00
Net change by previously authorized Change Orders:	\$0.00
The Contract amount prior to this Change Order was:	\$449,725.00
The Contract amount will be increased by this Change Order in the amount of:	\$4,389.00
The new Contract amount including this Change Order will be:	\$454,114.00
The Completion Date will be unchanged by:	0 days
The date of Substantial Completion as of the date of this Change Order therefore is:	02/28/2020

Signature Approvals:

Contractor

Public Works, Highway, & Transportation

Architect/Engineer (A/E)


Controller

Public Works & Transportation Committee

Accounting

RES. #		ACT	
---------------	--	------------	--

Final Copy Distribution: Contractor _____ Controller _____ Department _____ A/E _____ PWHT _____