

**DANE COUNTY DEPT. OF  
PUBLIC WORKS, HIGHWAY &  
TRANSPORTATION**

1919 Alliant Energy Center Way  
Madison, Wisconsin 53713  
Office: 608/266-4018 ♦ Fax: 608/267-1533  
Public Works Engineering Division

**CONTRACT CHANGE ORDER**

TO: Public Works & Transportation Committee

<b>C.O. #</b>	3R
<b>DATE</b>	6/26/2020

<b>PROJECT</b>	Third & Fourth Floors Offices Remodel Design
<b>ADDRESS</b>	210 Martin Luther King Jr. Blvd., Madison
<b>PURCHASE ORDER #</b>	20191185
<b>BID / PROPOSAL #</b>	319004
<b>CONTRACTOR</b>	Dimension IV Madison Design Group

**DESCRIPTION:**

<b>1 REFERENCE #</b>	COP #3R
<b>2 REQUESTED BY</b>	Owner
<b>3 PROPOSED CHANGE</b>	Additional design services for window replacement on third floor & a cost adjustment from COP / CO #2.
<b>4 REASON FOR CHANGE</b>	Windows in this space are original to bldg & are in very poor condition. Additional work must go in to matching existing appearance & City approval of an exterior change. A \$2000 math error on the Consultant's COP #2 resulted in the County being overcharged for those additional services. This CO deducts that \$2000. This COP #3R voids COP #3, approved on 07/21/2020.
<b>5 TOTAL ADD TO CONTRACT</b>	<b>\$6,400.00</b>

**\*\*Document not valid unless signed by the Owner, Architect (if applicable) and Contractor\*\***

The original Contract amount was:	\$78,800.00
Net change by previously authorized Change Orders:	\$47,173.75
The Contract amount prior to this Change Order was:	\$125,973.75
The Contract amount will be increased by this Change Order in the amount of:	\$6,400.00
The new Contract amount including this Change Order will be:	\$132,373.75
The Completion Date will be increased by:	60 days
The date of Substantial Completion as of the date of this Change Order therefore is:	5/14/2021

**Signature Approvals:**

N/A  
Contractor

Public Works, Highway, & Transportation

Architect/Engineer (A/E)

  
Controller

Public Works & Transportation Committee

Accounting

RES. #

ACT

Final Copy Distribution: Contractor \_\_\_ Controller \_\_\_ Department \_\_\_ A/E \_\_\_ PWHT \_\_\_