



DANE COUNTY PUBLIC WORKS ENGINEERING DIVISION

1919 Alliant Energy Center Way
Madison, Wisconsin 53713
Office: 608/267-0127

CONTRACT CHANGE ORDER

TO: Public Works & Transportation Committee

C.O. #	6
DATE	7/1/2024

PROJECT	Dane County Jail Consolidation Project
ADDRESS	115 West Doty Street, Madison, WI
PURCHASE ORDER #	20240934
BID / PROPOSAL #	318025
CONTRACTOR	Miron Construction Co., Inc.

DESCRIPTION:

1	REFERENCE #	CB #1004, PCI 0006
2	REQUESTED BY	A/E
3	PROPOSED CHANGE	Revision to the routing of electric feeders to fire pump equipment serving the tower from MG&E electrical vault.
4	REASON FOR CHANGE	Fire pumps were initially planned to be fed with power from the new (Courthouse) vault on Wilson St. MG&E requires these feeders to be routed from the Carroll St. vault to be consistent with the rest of the PSB electrical feeds.
5	TOTAL ADD TO CONTRACT	\$48,931.54

The original Contract amount was:	\$161,606,647.00
Net change by previously authorized Change Orders:	(\$4,249.24)
The Contract amount prior to this Change Order was:	\$161,602,397.76
The Contract amount will be increased by this Change Order in the amount of:	\$48,931.54
The new Contract amount including this Change Order will be:	\$161,651,329.30
The Completion Date will be unchanged by:	0 days
The date of Substantial Completion as of the date of this Change Order therefore is:	5/30/2027

Signature Approvals:

Contractor – Miron, David G Yoss Jr. 7-16-24

Public Works Engineering Division

Chris Harp
Digitally signed by Chris Harp
DN: CN=Chris Harp
Date: 2024.07.16 08:07:42-05'00'
Architect / Engineer (A/E)

Controller

Public Works & Transportation Committee

Accounting

RES. #

ACT