



1919 Alliant Energy Center Way  
 Madison, Wisconsin 53713  
 Office: 608/266-4018 ♦ Fax: 608/267-1533  
 Public Works Engineering Division  
 Public Works Solid Waste Division

# ACT CHANGE ORDER

**TO:** Public Works & Transportation Committee

**C.O. NO:** 1  
**DATE:** 06/02/14

**REFERENCE:** Bid No.: 314005

P.O. No.: 20140978

**PROJECT:** Phase 9 – Cell 1 Liner Construction

**CONTRACTOR:** R. G. Huston Company, Inc.

**DESCRIPTION:**

1. CB No.: \_\_\_\_\_
2. Requested By: CONTRACTOR
3. Proposed Change: Increase in wage scales since time of bid.
4. Reason for Change: DNR permit delays changed the construction start date such that the project is now under the jurisdiction of updated wage rates.

5. **TOTAL ADD TO CONTRACT:** **\$4,100.00**

Document not valid unless signed by the Owner, Architect (if applicable) and Contractor

The original Contract amount was .....\$1,802,076.50  
 Net change by previously authorized Change Orders.....\$0.00  
 The Contract amount prior to this Change Order was .....\$1,802,076.50  
 The Contract amount will be increased by this Change Order in the amount of .....\$4,100.00  
 The new Contract amount including this Change Order will be.....\$1,806,176.50  
 The Completion Date will be increased by .....91 days  
 The date of Substantial Completion as of the date of this Change Order therefore is .....December 15, 2014

**Approvals:**

\_\_\_\_\_  
 Public Works & Transportation Committee

\_\_\_\_\_  
 Controller's Division

\_\_\_\_\_  
 Contractor

\_\_\_\_\_  
 Architect / Engineer (A/E)

\_\_\_\_\_  
 Purchasing Division

\_\_\_\_\_  
 Public Works, Highway & Transportation (PWHT)

Final Copy Distribution: Contractor \_\_\_\_ Purchasing \_\_\_\_ Department \_\_\_\_ A/E \_\_\_\_ PWHT \_\_\_\_