

**DANE COUNTY DEPT. OF
PUBLIC WORKS, HIGHWAY &
TRANSPORTATION**

1919 Alliant Energy Center Way
Madison, Wisconsin 53713
Office: 608/266-4018 ♦ Fax: 608/267-1533
Public Works Engineering Division

CONTRACT CHANGE ORDER

TO: Public Works & Transportation Committee

C.O. #	2
DATE	8/10/2020

PROJECT	Mt. Horeb Highway Garage Roof Replacement
ADDRESS	9932 WI-78, Mount Horeb, WI
PURCHASE ORDER #	21092191-00
BID / PROPOSAL #	318039
CONTRACTOR	Maly Roofing


DESCRIPTION:

1	REFERENCE #	COP
2	REQUESTED BY	Owner
3	PROPOSED CHANGE	Remove and replace steel decking, unit pricing \$8.65/square foot
4	REASON FOR CHANGE	Alternate bid covered 2,000 sq ft of decking replacement. Complete decking replacement needed after membrane was removed and revealed extensive corrosion.
5	TOTAL ADD TO CONTRACT	\$28,026.00

****Document not valid unless signed by the Owner, Architect (if applicable) and Contractor****

The original Contract amount was:	\$74,026.00
Net change by previously authorized Change Orders:	\$1,750.00
The Contract amount prior to this Change Order was:	\$75,776.00
The Contract amount will be increased by this Change Order in the amount of:	\$28,026.00
The new Contract amount including this Change Order will be:	\$103,802.00
The Completion Date will be unchanged by:	0 days
The date of Substantial Completion as of the date of this Change Order therefore is:	8/31/2020

Signature Approvals:


Contractor

Public Works, Highway, & Transportation

Architect/Engineer (A/E)


Controller

Public Works & Transportation Committee

Accounting

RES. # ACT

Final Copy Distribution: Contractor Controller Department A/E PWHT