

DANE COUNTY DEPT. OF PUBLIC WORKS, HIGHWAY & TRANSPORTATION

1919 Alliant Energy Center Way
Madison, Wisconsin 53713
Office: 608/266-4018 ♦ Fax: 608/267-1533
Public Works Engineering Division
Public Works Solid Waste Division

CONTRACT CHANGE ORDER

TO: Public Works & Transportation Committee

C.O. NO: 14

DATE: 04/29/14

REFERENCE: Bid No.: 313072

P.O. No.: 20140534

PROJECT: Alliant Energy Center Pavilions

CONTRACTOR: Miron Construction Co., Inc

DESCRIPTION:

1. Mod No.: Mod 20-0
2. Requested By: Owner
3. Proposed Change: Storm Sewer / Manhole Change from Plastic to Precast (RFI#22)
4. Reason for Change: Required increased durability of materials due to reduced depth of placement.

5. **TOTAL ADD TO CONTRACT:** **\$2,286.00**

Document not valid unless signed by the Owner, Architect (if applicable) and Contractor

The original Contract amount was\$20,668,601.00
Net change by previously authorized Change Orders..... (\$5,977,051.65)
The Contract amount prior to this Change Order was\$14,691,549.35
The Contract amount will be increased by this Change Order in the amount of\$2,286.00
The new Contract amount including this Change Order will be.....\$14,693,835.35
The Completion Date will be unchanged by.....0 days
The date of Substantial Completion as of the date of this Change Order therefore is September 19, 2014

Approvals:

Public Works & Transportation Committee

Controller's Division

Contractor

Architect / Engineer (A/E)

Purchasing Division

Public Works, Highway & Transportation (PWHT)

Final Copy Distribution: Contractor _____ Purchasing _____ Department _____ A/E _____ PWHT _____