

- 1
- 2
- 3
- 4
- 5
- 6
- 7
- 8
- 9
- 10
- 11
- 12
- 13
- 14
- 15
- 16
- 17
- 18
- 19
- 20
- 21
- 22
- 23

CONTRACT CHANGE ORDER #103 FOR THE DANE COUNTY JAIL CONSOLIDATION PROJECT  
CONTRACT WITH MIRON CONSTRUCTION CO., INC.

The Department of Administration-Public Works Engineering Division awarded a contract to Miron Construction Co., Inc. for the Dane County Jail Consolidation Project, 115 West Doty Street, Madison, WI; Project# 318025.

The following change is requested: Change Order #103 - Increase \$150,435.02 to account for additional costs associated with winter condition impacts due to construction schedule adjustments. Unforeseen subsurface conditions encountered during excavation delayed the start of structural foundation work that was originally planned for non-winter months. As a result, the impacted work was performed under winter conditions, necessitating additional labor, materials, and temporary protection measures to continue construction safely and effectively.

The project budget includes sufficient funds to accommodate this change order.

**NOW, THEREFORE, BE IT RESOLVED** that Change Order #103 for a total increase of \$150,435.02 be approved to the contract for Miron Construction Co., Inc. for the above listed changes; and

**BE IT FINALLY RESOLVED** that the Department of Administration-Public Works Engineering Division be directed to ensure complete performance of the Contract.