

DANE COUNTY DEPT. OF PUBLIC WORKS, HIGHWAY & TRANSPORTATION

1919 Alliant Energy Center Way
Madison, Wisconsin 53713
Office: 608/266-4018 ◊ Fax: 608/267-1533
Public Works Engineering Division

CONTRACT CHANGE ORDER

TO: Public Works & Transportation Committee

C.O. #	3
DATE	1/7/2020

PROJECT	Job Center Restroom Expansion (Rebid)
ADDRESS	1819 Aberg Ave., Madsion, WI
PURCHASE ORDER #	20191723-00
BID / PROPOSAL #	318045
CONTRACTOR	Advanced Building Corporation

DESCRIPTION:


1	REFERENCE #	CB106
2	REQUESTED BY	Owner
3	PROPOSED CHANGE	Raise and relocate existing VAV Box outside of Break Room 085.
4	REASON FOR CHANGE	To avoid conflict with new light fixture elevations, conflict was discovered upon removal of ceiling.
5	TOTAL ADD TO CONTRACT	\$3,177.68

****Document not valid unless signed by the Owner, Architect (if applicable) and Contractor****

The original Contract amount was:	\$582,400.00
Net change by previously authorized Change Orders:	\$5,087.50
The Contract amount prior to this Change Order was:	\$587,487.50
The Contract amount will be increased by this Change Order in the amount of:	\$3,177.68
The new Contract amount including this Change Order will be:	\$590,665.18
The Completion Date will be unchanged by:	0 days
The date of Substantial Completion as of the date of this Change Order therefore is:	2/4/2020

Signature Approvals:

Contractor
Architect/Engineer (A/E)
Public Works & Transportation Committee
RES. # <input style="width: 100px;" type="text"/>
ACT <input style="width: 100px;" type="text"/>

Public Works, Highway, & Transportation
 Controller
Accounting

Final Copy Distribution: Contractor ___ Controller ___ Department ___ A/E ___ PWHT ___