

DANE COUNTY DEPT. OF WASTE & RENEWABLES

1919 Alliant Energy Center Way
Madison, Wisconsin 53713
Office: 608/266-4018 ◊ Fax: 608/267-1533
Waste & Renewables

CONTRACT CHANGE ORDER

C.O. #	1
DATE	12/3/2021

TO: Public Works & Transportation Committee

PROJECT	RNG Facility Insulation Work
ADDRESS	7102 U.S. Highway 12 & 18, Madison, WI 53718
PURCHASE ORDER #	20212239-00
BID / PROPOSAL #	321013
CONTRACTOR	FirestopPlus LLC


DESCRIPTION:

1	REFERENCE #	Change Order Request No. 1
2	REQUESTED BY	Owner
3	PROPOSED CHANGE	Ancillary insulation work at RNG Facility.
4	REASON FOR CHANGE	Additional insulating work required for cold weather protection of ancillary equipment.
5	TOTAL ADD TO CONTRACT	\$13,620.00

****Document not valid unless signed by the Owner, Architect (if applicable) and Contractor****

The original Contract amount was:	\$123,749.00
Net change by previously authorized Change Orders:	\$0.00
The Contract amount prior to this Change Order was:	\$123,749.00
The Contract amount will be increased by this Change Order in the amount of:	\$13,620.00
The new Contract amount including this Change Order will be:	\$137,369.00
The Completion Date will be increased by:	28 days
The date of Substantial Completion as of the date of this Change Order therefore is:	3/1/2022

Signature Approvals:

 Contractor FirestopPlus LLC	Public Works, Highway, & Transportation
Architect/Engineer (A/E)	Controller
Public Works & Transportation Committee	Accounting
RES. #	ACT

Final Copy Distribution: Contractor ___ Controller ___ Department ___ A/E ___ PWHT ___