

DANE COUNTY JAIL UPDATE STUDY- OPTION 3



Presentation to Dane County Public Protection & Judiciary Committee
June 13, 2017



INTRODUCTIONS



David Way



Jan Horsfall



Curtiss Pulitzer




Cheryl Gallant

GOALS

- Reduce risk to and increase safety for inmates, staff and volunteers
- Address Medical/Mental Health needs
- Eliminate or greatly reduce use of solitary confinement
- Upgrade facilities to current codes, standards, and regulations including PREA
- Achieve efficiencies in operations and staffing
- Decommission the CCB Jail and Ferris Center

OVERVIEW OF THE PRESENTATION

- Option 3 Parameters
- Option 3 Explanation
 - Physical Plant Options
 - Scenarios for Relocating Dane County Sheriff's Office (DCSO) and Emergency Management (DCEMO)
 - Sequential Steps to Meet the 2016 Program
 - Project Costs
 - Staffing Plan and Operating Costs




OPTION 3 PARAMETERS

- 3+ Phase approach to realize Option 1
- Remain within the Public Safety Building (PSB) site
- Phase 1 is replacement of CCB Jail and Ferris Center
- Keep staffing and operating costs to a minimum
- Achieve as many requirements of the 2016 Program in Phase 1 & 2
- Phase 3 or later should implement the rest of the 2016 Program



DISCUSSION OF OPTION 3




Option 1, Phase 1



Option 3, Phases 1 & 2

DISCUSSION OF OPTION 3

- Phase 1
 - 1st floor – remodel for Huber entry/exit/changeover, video visitation
 - 4th floor – remodel for General Population
 - 5th floor – builds out space for mechanical, staff support and Youthful Inmate housing/programs
 - 6th floor – General Population housing
 - 7th floor – General Population housing
 - 8th floor – Restrictive and Mental Health housing
 - 9th floor – Medical and Mental Health housing




DISCUSSION OF OPTION 3




Basement Floor Phase 1

DISCUSSION OF OPTION 3




First Floor Phase 1

DISCUSSION OF OPTION 3




Second Floor Phase 1

DISCUSSION OF OPTION 3




Third Floor Phase 1

DISCUSSION OF OPTION 3




Fourth Floor Phase 1

DISCUSSION OF OPTION 3




Fifth Floor Phase 1

DISCUSSION OF OPTION 3




Sixth Floor Phase 1

DISCUSSION OF OPTION 3




Seventh Floor Phase 1

DISCUSSION OF OPTION 3



Eighth Floor Phase 1

DISCUSSION OF OPTION 3



Ninth Floor Phase 1

DISCUSSION OF OPTION 3


- Phase 2
 - 1st floor – expand intake/release and visitation areas
 - 2nd floor – reception housing, jail classification and jail administration



DISCUSSION OF OPTION 3


- Phase 2
 - Relocating DCSO & DCEMO
 - 3 Scenarios
 - Scenario 1: Lease existing commercial space
 - » Downtown location
 - » Suburban location
 - Scenario 2: Remodel vacated 6th and 7th floors at CCB
 - Scenario 3: Construct new building on a greenfield site

DISCUSSION OF OPTION 3



First Floor Phase 2

DISCUSSION OF OPTION 3



Second Floor Phase 2

DISCUSSION OF OPTION 3

- Phase 3
 - Implementation of rest of the 2016 Program



SEQUENTIAL STEPS TO MEET THE 2016 PROGRAM

- Construction stages to :
 - Keep facility safe and secure
 - Reduce use of boarding inmates out of County
 - Keep facility functional and operational



SEQUENTIAL STEPS TO MEET THE 2016 PROGRAM

Phase 1

- Remodel for Huber entry/exit/changeover, public video visitation, and food tray prep & scullery.
- Expand 5th floor and add four floors above.
- Move inmates from 3rd & 4th floors of PSB and 6th & 7th floors of CCB to appropriate housing in PSB and CCB. After inmate move, remodel 4th floor.
- Move inmates from 6th & 7th floors of CCB and Ferris Center to PSB
- Decommission CCB and Ferris Center



SEQUENTIAL STEPS TO MEET THE 2016 PROGRAM

Phase 2

- Relocate Sheriff's Office and Emergency Management out of PSB
- Remodel 3rd floor housing units.
- Remodel 2nd floor for housing, classification services, and jail administration.
- Move reception housing to 2nd floor, remodel 1st floor for expanded intake/release and visitation.



OPINION OF PROBABLE PROJECT COSTS

Construction Cost
+ Inflation
+ Owner contingency
+ Soft cost*
Project Costs



*Soft cost includes furniture, fixtures & equipment; testing; legal fees, Owner's insurance; Owner's project administration; Owner's transition; and design fees

PROJECT COST OPTION 3 PHASE 1 & 2

Opinion of Probable Project Costs

OPTION 3	Probable Construction Cost	Estimating Contingency (15%)	Inflation Adj. (4.2%)	Construction Contingency (10%)	Soft Cost (15%)	Project Total Cost
Phase 1	\$50.19M	\$7.53M	\$2.42M	\$6.01M	\$9.02M	\$75.19M
Phase 2	\$15.93M	\$2.39M	\$769K	\$1.91M	\$2.86M	\$23.86M
Total						\$99.05M

PROJECT COST COMPARISON

Opinion of Probable Project Costs

	OPTION 1	OPTION 2	OPTION 3
Phase 1	\$89.23M	\$140.46M	\$75.19M
Phase 2	\$62.12M	\$24.12M	\$23.86M
Phase 3			Unknown
Total	\$151.35M	\$164.58M	\$99.05M*

* Option 3 Costs do not represent the full 2016 Program

STAFFING PLAN

- Option 3 Staffing Plan
 - Based on the operational and architectural program (2016 Program) outlined in the 2016 *Dane County Jail Update Study* report
 - Reflects continued use of existing housing as well as new housing constructed in the PSB
 - Reflects beds specifically designed to accommodate specialized needs

STAFFING PLAN

- Staffing Plan Comparison
 - 2015 DCJ Staff = 288.1 FTE staff
 - Option 3 Phase 1 = 292.9 FTE staff
 - Option 3 Phase 2 = 286.6 FTE staff



OPERATING COSTS

- Option 3
 - Based on the operating costs outlined in the 2016 *Dane County Jail Update Study* report
 - 2015 dollars
 - Under roof average daily population = 757



OPERATING COSTS

- Operating Costs Comparison
 - 2015 DCJ Costs = \$35,272,618
 - Option 3 Phase 1 = \$35,777,977
 - Option 3 Phase 2 = \$34,919,471



STAFFING PLAN AND OPERATING COSTS

- Operating Costs and Staffing Plan – Option 1, Option 2, & Option 3
 - Except for Option 3 Phase 1, adjusted operating budget and staffing for each phase of the 3 options proposed is less than current DCJ
 - Operating costs savings: \$379K – \$798K
 - Fewer staff: 1.5 – 6 FTE

	Current DCJ	Option 1		Option 2		Option 3	
		Phase 1	Phase 2	Phase 1	Phase 2	Phase 1	Phase 2
Dane County Adjustments – Option 1, Option 2, and Option 3							
Budget	\$35,272,618	\$34,893,709	\$34,612,359	\$34,474,321	\$34,612,359	\$35,777,977	\$34,919,471
Total Staff	288.1	285.7	284.3	282.1	284.3	292.9	286.6
Total Beds	1,013	938	944	944	944	922	950
Savings	-	(\$378,909)	(\$660,259)	(\$798,297)	(\$660,259)	\$505,359	(\$353,147)


LIMITATIONS OF OPTION 3 PHASE 1 & 2

- While the plan does not fit all of the 2016 Program requirements, it does provide:
 - Critical medical/mental health inmate housing
 - Youthful inmate housing
 - Specialized housing for inmates presenting security/safety and/or personal vulnerability risks
 - Increased programming space
- Reduction of beds in Phase 1
 - Operational challenge to classify and appropriately house inmates
- Video visitation in Phase 1

LIMITATIONS OF OPTION 3 PHASE 1 & 2

Complex construction project due to:

- Building on top of a 24/7/365 occupied secure jail in an urban location
- PSB cannot be vacated during construction
- Small downtown site (makes construction more difficult and more expensive)
- Limited site and building opportunities



ADVANTAGES OF OPTION 3 PHASE 1 & 2

- Solitary confinement current practices
 - Medical
 - Mental health
 - Protective custody
 - Voluntary
 - Behavioral



ADVANTAGES OF OPTION 3 PHASE 1 & 2

- Option 3 Phase 1 & 2
 - Medical
 - Observation
 - Medical GP
 - Mental Health
 - Acute
 - Sub-acute
 - Mental Health GP
 - Flex Housing
 - Protective custody
 - Voluntary
 - Restrictive Housing
 - Administrative Confinement
 - Disciplinary Detention



ADVANTAGES OF OPTION 3 PHASE 1 & 2

- Upon completion of Phase 1, all inmates in the DCJ system will be moved to the PSB site
- Creates specialized housing for Medical/Mental Health and Youthful inmates
- The CCB and Ferris Center will be decommissioned
- Increased program space
- No anticipated inmate boarding out of County for duration of construction
- Phase 1 & Phase 2 do not have to be sequential
- Sheriff's Office will not need to be relocated in Phase 1



ADVANTAGES OF OPTION 3 PHASE 1 & 2

- A jail that is safe, code compliant, and current with national standards and practices
- Appropriate space and enhanced treatment for medical/mental health inmates
- Huber inmates – close to work and public transportation
- Minor staffing increase in Phase 1, and decreased staffing in Phase 2

ADVANTAGES OF OPTION 3 PHASE 1 & 2

- Increased efficiencies in operations
- Provides spaces for enhanced programming opportunities
- Allows for implementation of the NIC Inmate Behavioral Management program
- Reduced capital costs

WHAT WILL OPTION 3 PHASES 1 & 2 PROVIDE?

- A replacement of the CCB Jail and Ferris Center
- A jail that is safe, code compliant and current with national standards and practices
- All inmates at 1 downtown location
- Huber inmates – close to work and public transportation
- No anticipated inmate boarding out of county for duration of construction
- Efficiencies in operations and staffing

