

**DANE COUNTY DEPT. OF  
PUBLIC WORKS, HIGHWAY &  
TRANSPORTATION**

1919 Alliant Energy Center Way  
Madison, Wisconsin 53713  
Office: 608/266-4018 ◊ Fax: 608/267-1533  
Public Works Engineering Division  
Public Works Solid Waste Division

**CONTRACT CHANGE ORDER**

TO: Public Works & Transportation Committee

C.O. NO: 2  
DATE: 02/28/19

REFERENCE: Bid No.: 318026  
P.O. No.: 20182117

PROJECT: Job Center Restroom Expansion

CONTRACTOR: Dorschner Associates, Inc.

**DESCRIPTION:**

1. Reference No.: Dorschner Proposal – Rev 2-27-2019
2. Requested By: Owner
3. Proposed Change: Additional architectural and engineering services for the addition of showers in the restrooms.
4. Reason for Change: The decision to add showers was made after the bid due date, so the project will be rebid with new construction documents that include the showers.

5. TOTAL ADD TO CONTRACT: \$9,663.00

Document not valid unless signed by the Owner, Architect (if applicable) and Contractor

The original Contract amount was .....	\$32,945.00
Net change by previously authorized Change Orders .....	\$3,800.00
The Contract amount prior to this Change Order was.....	\$36,745.00
The Contract amount will be increased by this Change Order in the amount of .....	\$9,663.00
The new Contract amount including this Change Order will be .....	\$46,408.00
The Completion Date will be changed by .....	94 days
The date of Substantial Completion as of the date of this Change Order therefore is .....	1/31/20

Approvals: \_\_\_\_\_  
Public Works & Transportation Committee

  
\_\_\_\_\_  
Controller's Division

\_\_\_\_\_  
Contractor

\_\_\_\_\_  
Architect / Engineer (A/E)

\_\_\_\_\_  
Purchasing Division

\_\_\_\_\_  
Public Works, Highway & Transportation (PWHT)

Final Copy Distribution: Contractor \_\_\_\_\_ Purchasing \_\_\_\_\_ Department \_\_\_\_\_ A/E \_\_\_\_\_ PWHT \_\_\_\_\_