

DANE COUNTY DEPT. OF PUBLIC WORKS, HIGHWAY & TRANSPORTATION

1919 Alliant Energy Center Way
Madison, Wisconsin 53713
Office: 608/266-4018 ♦ Fax: 608/267-1533
Public Works Engineering Division

CONTRACT CHANGE ORDER

C.O. #	13
DATE	06/14/19

TO: Public Works & Transportation Committee

PROJECT	Biogas Facility Construction
ADDRESS	7102 US Highway 12 & 18, Madison, WI 53718
PURCHASE ORDER #	20181529-00
BID / PROPOSAL #	317049
CONTRACTOR	Joe Daniels

DESCRIPTION:

1	REFERENCE #	Change Order Request No. 19
2	REQUESTED BY	Owner
3	PROPOSED CHANGE	Modifications to relief hood curbs.
4	REASON FOR CHANGE	Additional work outside of contract. Required additional labor and material due to conflict with relief hoods and roof joists.
5	TOTAL ADD TO CONTRACT	\$6,170.29

****Document not valid unless signed by the Owner, Architect (if applicable) and Contractor****

The original Contract amount was:	\$6,111,204.47
Net change by previously authorized Change Orders:	\$54,528.58
The Contract amount prior to this Change Order was:	\$6,165,733.05
The Contract amount will be increased by this Change Order in the amount of:	\$6,170.29
The new Contract amount including this Change Order will be:	\$6,171,903.34
The Completion Date will be changed by:	60 days
The date of Substantial Completion as of the date of this Change Order therefore is:	August 30, 2019

Signature Approvals:

Contractor

Public Works, Highway, & Transportation

Architect/Engineer (A/E)

Controller

Public Works & Transportation Committee

Accounting

RES. #

ACT

Final Copy Distribution: Contractor _____ Controller _____ Department _____ A/E _____ PWHT _____