

# DANE COUNTY DEPT. OF PUBLIC WORKS, HIGHWAY & TRANSPORTATION

1919 Alliant Energy Center Way  
Madison, Wisconsin 53713  
Office: 608/266-4018 ♦ Fax: 608/267-1533  
Public Works Engineering Division

## CONTRACT CHANGE ORDER

TO: Public Works & Transportation Committee

C.O. # 4

DATE 05/20/19

PROJECT	Albion Salt Storage Building
ADDRESS	1015 County Highway A
PURCHASE ORDER #	20182349
BID / PROPOSAL #	318008
CONTRACTOR	Sullivan Design Build


### DESCRIPTION:

1	REFERENCE #	
2	REQUESTED BY	Owner
3	PROPOSED CHANGE	Change floor from concrete to asphalt and adds 4 additional bollards to East Garage entrance.
4	REASON FOR CHANGE	Change in floor material to improve resistance to degradation from salt on vehicles frequenting the building.
5	TOTAL DEDUCT TO CONTRACT	(\$1,676.25)

**\*\*Document not valid unless signed by the Owner, Architect (if applicable) and Contractor\*\***

The original Contract amount was:	\$1,202,000.00
Net change by previously authorized Change Orders:	\$46,866.40
The Contract amount prior to this Change Order was:	\$1,248,866.40
The Contract amount will be decreased by this Change Order in the amount of:	(\$1,676.25)
The new Contract amount including this Change Order will be:	\$1,247,190.15
The Completion Date will be unchanged by:	0 days
The date of Substantial Completion as of the date of this Change Order therefore is:	8/2/19

### Signature Approvals:


Contractor

Public Works, Highway, & Transportation

Architect/Engineer (A/E)


Controller

Public Works & Transportation Committee

Accounting

RES. #

ACT

Final Copy Distribution:

Contractor \_\_\_\_\_

Controller \_\_\_\_\_

Department \_\_\_\_\_

A/E \_\_\_\_\_

PWHT \_\_\_\_\_