

# DANE COUNTY DEPT. OF PUBLIC WORKS, HIGHWAY & TRANSPORTATION

1919 Alliant Energy Center Way  
Madison, Wisconsin 53713  
Office: 608/266-4018 ♦ Fax: 608/267-1533  
Public Works Engineering Division

## CONTRACT CHANGE ORDER

TO: Public Works & Transportation Committee

<b>C.O. #</b>	2
<b>DATE</b>	1/15/2021

<b>PROJECT</b>	Courthouse Electrical Vault Relocation
<b>ADDRESS</b>	215 S. Hamilton St., Madison, WI
<b>PURCHASE ORDER #</b>	20201978-00
<b>BID / PROPOSAL #</b>	320012
<b>CONTRACTOR</b>	JH Findorf & Son

**DESCRIPTION:**

<b>1</b>	<b>REFERENCE #</b>	COP 002, CB 01 – CB 06
<b>2</b>	<b>REQUESTED BY</b>	Architect / Engineer
<b>3</b>	<b>PROPOSED CHANGE</b>	Miscellaneous changes in scope as issued in Construction Bulletins 01 through 06. Reconfiguration of structural walls and new specification for metal access grating.
<b>4</b>	<b>REASON FOR CHANGE</b>	Changes in vault configuration required to meet restrictions/requirements of City of Madison and MG&E.
<b>5</b>	<b>TOTAL ADD TO CONTRACT</b>	<b>\$9,197.00</b>

**\*\*Document not valid unless signed by the Owner, Architect (if applicable) and Contractor\*\***

The original Contract amount was:	\$976,000.00
Net change by previously authorized Change Orders:	\$5,501.00
The Contract amount prior to this Change Order was:	\$981,501.00
The Contract amount will be increased by this Change Order in the amount of:	\$9,197.00
The new Contract amount including this Change Order will be:	\$990,698.00
The Completion Date will be increased by:	60 days
The date of Substantial Completion as of the date of this Change Order therefore is:	7/31/2021

**Signature Approvals:**

  
**Contractor**

**Public Works, Highway, & Transportation**

*David Provencher*  
**Architect/Engineer (A/E)**

  
**Controller**

**Public Works & Transportation Committee**

**Accounting**

RES. #

ACT

Final Copy Distribution: Contractor \_\_\_\_ Controller \_\_\_\_ Department \_\_\_\_ A/E \_\_\_\_ PWHT \_\_\_\_