

DANE COUNTY DEPT. OF PUBLIC WORKS, HIGHWAY & TRANSPORTATION

1919 Alliant Energy Center Way
Madison, Wisconsin 53713
Office: 608/266-4018 ♦ Fax: 608/267-1533
Public Works Engineering Division

CONTRACT CHANGE ORDER

C.O. #	5
DATE	10/11/2021

TO: Public Works & Transportation Committee

PROJECT	Courthouse HVAC Controls Replacement
ADDRESS	215 S Hamilton Street
PURCHASE ORDER #	20202127
BID / PROPOSAL #	320021
CONTRACTOR	J.F. Ahern Co.


DESCRIPTION:

1	REFERENCE #	COP 5
2	REQUESTED BY	Owner
3	PROPOSED CHANGE	Replace 68 zone reheat valves throughout the building.
4	REASON FOR CHANGE	Contractor logged issues that were found when new controllers were installed. Numerous control valves were found to be non-functional. Facilities Management has requested replacement to be added to scope of the project.
5	TOTAL ADD TO CONTRACT	\$60,231.00

****Document not valid unless signed by the Owner, Architect (if applicable) and Contractor****

The original Contract amount was:	\$358,205.00
Net change by previously authorized Change Orders:	\$124,090.00
The Contract amount prior to this Change Order was:	\$482,295.00
The Contract amount will be increased by this Change Order in the amount of:	\$60,231.00
The new Contract amount including this Change Order will be:	\$542,526.00
The Completion Date will be unchanged by:	0 days
The date of Substantial Completion as of the date of this Change Order therefore is:	2/26/2021

Signature Approvals:

Contractor	Public Works, Highway, & Transportation
Architect/Engineer (A/E)	 Controller
Public Works & Transportation Committee	Accounting

RES. #	ACT
---------------	------------

Final Copy Distribution: Contractor ____ Controller ____ Department ____ A/E ____ PWHT ____