



# DANE COUNTY PUBLIC WORKS ENGINEERING DIVISION

1919 Alliant Energy Center Way  
Madison, Wisconsin 53713  
Office: 608/267-0127

## CONTRACT CHANGE ORDER

TO: Public Works & Transportation Committee

<b>C.O. #</b>	6
<b>DATE</b>	08/13/2024

<b>PROJECT</b>	AEC Pavillion 1 Plaza Improvements
<b>ADDRESS</b>	1919 Alliant Energy Center Way
<b>PURCHASE ORDER #</b>	20241665
<b>BID / PROPOSAL #</b>	324001
<b>CONTRACTOR</b>	Parisi Construction, LLC

**DESCRIPTION:**

<b>1</b>	<b>REFERENCE #</b>	COP 8
<b>2</b>	<b>REQUESTED BY</b>	Owner
<b>3</b>	<b>PROPOSED CHANGE</b>	This work includes additional asphalt paving in Alliant Energy Center Way at the Plaza south entrance.
<b>4</b>	<b>REASON FOR CHANGE</b>	Asphalt replacement extents have been increased to replace heavily damaged asphalt roadway adjacent to the Plaza. This area of roadway suffered a City of Madison water main break in July. This to no exceed price includes a \$24,480 contingency if all if the existing base course needs to be replaced, which isn't anticipated, but needs to be financially encumbered. A future Change Order will credit back for all uninstalled items.
<b>5</b>	<b>TOTAL ADD TO CONTRACT</b>	<b>\$49,177.04</b>

The original Contract amount was:	\$1,737,459.00
Net change by previously authorized Change Orders:	\$109,704.15
The Contract amount prior to this Change Order was:	\$1,847,163.15
The Contract amount will be increased by this Change Order in the amount of:	\$49,177.04
The new Contract amount including this Change Order will be:	\$1,896,340.19
The Completion Date will be increased by:	5 days
The date of Substantial Completion as of the date of this Change Order therefore is:	9/27/2024

**Signature Approvals:**

<b>Contractor</b>
-------------------

<b>Public Works Engineering Division</b>
--

<b>Architect / Engineer (A/E)</b>
-----------------------------------

<b>Controller</b>
-------------------

<b>Public Works &amp; Transportation Committee</b>
--

<b>Accounting</b>
-------------------

<b>RES. #</b>
---------------

<b>ACT</b>
------------