



DANE COUNTY PUBLIC WORKS ENGINEERING DIVISION

1919 Alliant Energy Center Way
Madison, Wisconsin 53713
Office: 608/266-4018

CONTRACT CHANGE ORDER

TO: Public Works & Transportation Committee

C.O. #	1
DATE	7/13/2023

PROJECT	Walking Iron Wetland Restoration
ADDRESS	10704 Amenda Road, Mazomanie
PURCHASE ORDER #	20222346
BID / PROPOSAL #	322016
CONTRACTOR	Dunneisen Excavation

DESCRIPTION:

1	REFERENCE #	COP 1
2	REQUESTED BY	Contractor
3	PROPOSED CHANGE	Provide RecyclexEroGuard NN25 Erosion Mat in place of original spec'd erosion mat.
4	REASON FOR CHANGE	WDNR required change in erosion mat type for the spillway area as condition of permit approval. New erosion mat is more expensive and requires soil backfill, not part of original project scope.
5	TOTAL ADD TO CONTRACT	\$2,750.00

The original Contract amount was:	\$397,500.00
Net change by previously authorized Change Orders:	\$0.00
The Contract amount prior to this Change Order was:	\$397,500.00
The Contract amount will be increased by this Change Order in the amount of:	\$2,750.00
The new Contract amount including this Change Order will be:	\$400,250.00
The Completion Date will be unchanged by:	0 days
The date of Substantial Completion as of the date of this Change Order therefore is:	7/28/2023

Signature Approvals:

Contractor

Public Works Engineering Division

Architect / Engineer (A/E)

Controller

Public Works & Transportation Committee

Accounting

RES. #	
--------	--

ACT	
-----	--