

# DANE COUNTY DEPT. OF PUBLIC WORKS, HIGHWAY & TRANSPORTATION

1919 Alliant Energy Center Way  
Madison, Wisconsin 53713  
Office: 608/266-4018 ♦ Fax: 608/267-1533  
Public Works Engineering Division

## CONTRACT CHANGE ORDER

TO: Public Works & Transportation Committee

<b>C.O. #</b>	14
<b>DATE</b>	5/31/2024

<b>PROJECT</b>	Public Safety Bldg - Jail Consolidation-Arch/Engr Design
<b>ADDRESS</b>	115 W. Doty St., Madison
<b>PURCHASE ORDER #</b>	20181560
<b>BID / PROPOSAL #</b>	318003
<b>CONTRACTOR</b>	Mead & Hunt, Inc.

**DESCRIPTION:**

<b>1</b>	<b>REFERENCE #</b>	Amendment #16
<b>2</b>	<b>REQUESTED BY</b>	Architect/Engineer
<b>3</b>	<b>PROPOSED CHANGE</b>	Adjustment to fee for extension of contract terms due to project delay. Consultant shall provide professional services as previously agreed upon through the completion of the project, including Construction Administration and Commissioning Phases.
<b>4</b>	<b>REASON FOR CHANGE</b>	Due to extensive project delays encountered during the design phase (approximately three years), fee for services must be adjusted to account for current wage rates and escalation factors.
<b>5</b>	<b>TOTAL ADD TO CONTRACT</b>	<b>\$855,900.00</b>

**\*\*Document not valid unless signed by the Owner, Architect (if applicable) and Contractor\*\***

The original Contract amount was:	\$4,488,000.00
Net change by previously authorized Change Orders:	\$8,824,934.00
The Contract amount prior to this Change Order was:	\$13,312,934.00
The Contract amount will be increased by this Change Order in the amount of:	\$855,900.00
The new Contract amount including this Change Order will be:	\$14,168,834.00
The Completion Date will be increased by:	699 days
The date of Substantial Completion as of the date of this Change Order therefore is:	5/30/2027

**Signature Approvals:**

N/A Contractor
Architect/Engineer (A/E)
Public Works & Transportation Committee

Public Works, Highway, & Transportation
Controller
Accounting

<b>RES. #</b>	<b>ACT</b>
---------------	------------

Final Copy Distribution: Contractor \_\_\_\_ Controller \_\_\_\_ Department \_\_\_\_ A/E \_\_\_\_ PWHT \_\_\_\_