



SHELBY SLAVEN
Director of Administration

County of Dane
Department of Administration
Public Works Engineering Division
1919 Alliant Energy Center Way
Madison, WI 53713
Phone: (608) 267-0127 | TTY WI Relay 711

TODD DRAPER
Director of Public Works

CONTRACT CHANGE ORDER

TO: Public Works & Transportation Committee

C.O. #	234
DATE	5/14/2026
ACT#	021

PROJECT	Dane County Jail Consolidation Project	BID #	318025
ADDRESS	115 West Doty Street, Madison, WI, Madison, WI		
CONTRACTOR	Miron Construction Co., Inc.	PURCHASE ORDER #	20240934

DESCRIPTION:

REFERENCE #	CB 1201, PCI 272.1
REQUESTED BY	Contractor & A/E
PROPOSED CHANGE	Revised smoke zone management security grilles in detention ceilings in Program Rooms on 2nd, 5th, and 6th Floors.
REASON FOR CHANGE	Security detention ceilings must have passage way for air to transfer as part of the smoke control system. The original specified detail is not compatible with the manufactured ceiling system and this alternate detail provides the proper security while allowing air to transfer as needed.

TOTAL ADD TO CONTRACT	\$12,945.46
------------------------------	--------------------

The original Contract amount was:	\$161,606,647.00
Net change by previously authorized Change Orders:	\$4,601,671.69
The Contract amount prior to this Change Order was:	\$166,208,318.69
The Contract amount will be increased by this Change Order in the amount of:	\$12,945.46
The new Contract amount including this Change Order will be:	\$166,221,264.15
The Completion Date will be unchanged by:	0 days
The date of Substantial Completion as of the date of this Change Order therefore is:	9/30/2027

Signature Approvals:

Contractor- Miron Construction Co.

Todd Draper, Public Works Engineering Division Director

Architect / Engineer (A/E) – Mead & Hunt

Controller

Public Works & Transportation Committee

Accounting