



SHELBY SLAVEN
Director of Administration

County of Dane
Department of Administration
Public Works Engineering Division
1919 Alliant Energy Center Way
Madison, WI 53713
Phone: (608) 267-0127 | TTY WI Relay 711

TODD DRAPER
Director of Public Works

CONTRACT CHANGE ORDER

TO: Public Works & Transportation Committee

C.O. #	5
DATE	3/12/2026
RES#	402

PROJECT	Walking Iron Trail Phase 1	BID #	324048
ADDRESS	6715 CTH 78, Mazomanie, WI		
CONTRACTOR	Zenith Tech, Inc.	PURCHASE ORDER #	20242778

DESCRIPTION:

REFERENCE #	Serial Letter #9-Pier 1 Replacement
REQUESTED BY	Owner, Contractor, & A/E
PROPOSED CHANGE	Replace Pier 1 on bridge structure B-13-937. Work includes removal of the existing pier, installation of 560 LF of 12 3/4-inch CIP steel piling, construction of a reinforced concrete pier with 92.8 CY of concrete and 10,840 LB of reinforcing steel, installation of adhesive anchors and eight laminated elastomeric bearing pads, and placement of 15 CY of heavy riprap.
REASON FOR CHANGE	Full replacement of Pier 1 is required due to structural conditions beyond the surface-level repairs originally scoped. Initial construction revealed that the pier lacks reinforcement, contains low-strength concrete, and is supported by wood piling. These unforeseen deficiencies compromise the pier's integrity, and does not meet the structural capacity and durability required for the bridge. Replacement with new CIP piling and reinforced concrete construction is necessary to provide adequate long-term support for the truss spans.


TOTAL ADD TO CONTRACT	\$643,608.00
------------------------------	---------------------

The original Contract amount was:	\$1,644,585.55
Net change by previously authorized Change Orders:	\$633,050.48
The Contract amount prior to this Change Order was:	\$2,277,636.03
The Contract amount will be increased by this Change Order in the amount of:	\$643,608.00
The new Contract amount including this Change Order will be:	\$2,921,244.03
The Completion Date will be increased by:	60 days
The date of Substantial Completion as of the date of this Change Order therefore is:	11/1/2026

Signature Approvals:


Contractor

Todd Draper, Public Works Engineering Division Director


Architect / Engineer (A/E)

Chuck Hicklin, Controller

Public Works & Transportation Committee

Robert Arenz, Accounting