



1919 Alliant Energy Center Way
 Madison, Wisconsin 53713
 Office: 608/267-0127

CONTRACT CHANGE ORDER

TO: Public Works & Transportation Committee

C.O. #	58
DATE	8/24/2023

PROJECT	Emergency Mgmt Bldg - Facility Remodel
ADDRESS	2982 Kapec Road, Fitchburg, Wisconsin
PURCHASE ORDER #	20211856
BID / PROPOSAL #	320042
CONTRACTOR	FoxArneson, Inc.

DESCRIPTION:

1	REFERENCE #	COP #72
2	REQUESTED BY	Contractor
3	PROPOSED CHANGE	Delete under stair reinforcement & concrete & demolish rotten shoring.
4	REASON FOR CHANGE	CO #38 added the elevator to the project. Several cost allowances had to be made for unforeseen conditions. After structural analysis, new shoring & a concrete floor were not required & are being removed from the scope.
5	TOTAL DEDUCT TO CONTRACT	(\$31,932.50)

The original Contract amount was:	\$3,442,778.45
Net change by previously authorized Change Orders:	\$1,246,210.40
The Contract amount prior to this Change Order was:	\$4,688,988.85
The Contract amount will be decreased by this Change Order in the amount of:	(\$31,932.50)
The new Contract amount including this Change Order will be:	\$4,657,056.35
The Completion Date will be unchanged by:	0 days
The date of Substantial Completion as of the date of this Change Order therefore is:	11/25/2023

Signature Approvals:

Contractor

Public Works Engineering Division
--

N/A
Architect / Engineer (A/E)

Controller

Public Works & Transportation Committee
--

Accounting

RES. #

ACT
