



DANE COUNTY PUBLIC WORKS ENGINEERING DIVISION

1919 Alliant Energy Center Way
Madison, Wisconsin 53713
Office: 608/267-0127

CONTRACT CHANGE ORDER

TO: Public Works & Transportation Committee

C.O. #	103
DATE	4/9/2025

PROJECT	Dane County Jail Consolidation Project
ADDRESS	115 West Doty Street, Madison, WI
PURCHASE ORDER #	20240934
BID / PROPOSAL #	318025
CONTRACTOR	Miron Construction Co., Inc.

DESCRIPTION:

1	REFERENCE #	PCI 137
2	REQUESTED BY	Contractor
3	PROPOSED CHANGE	Winter conditions impact due to adjusted schedule for activities not planned during winter timeframe.
4	REASON FOR CHANGE	Unforeseen subsurface conditions encountered during excavation resulted in planned activities for structural foundations being performed at a later time.
5	TOTAL ADD TO CONTRACT	\$150,435.02

The original Contract amount was:	\$161,606,647.00
Net change by previously authorized Change Orders:	\$1,446,873.20
The Contract amount prior to this Change Order was:	\$163,053,520.20
The Contract amount will be increased by this Change Order in the amount of:	\$150,435.02
The new Contract amount including this Change Order will be:	\$163,203,955.22
The Completion Date will be unchanged by:	0 days
The date of Substantial Completion as of the date of this Change Order therefore is:	5/30/2027

Signature Approvals:

Contractor – Miron, David G Voss Jr.

Public Works Engineering Division

Architect / Engineer (A/E)

Controller

Public Works & Transportation Committee

Accounting

RES. #

ACT