



# DANE COUNTY PUBLIC WORKS ENGINEERING DIVISION

1919 Alliant Energy Center Way  
Madison, Wisconsin 53713  
Office: 608/267-0127

## CONTRACT CHANGE ORDER

TO: Public Works & Transportation Committee

<b>C.O. #</b>	58
<b>DATE</b>	11/13/2024

<b>PROJECT</b>	Dane County Jail Consolidation Project
<b>ADDRESS</b>	115 West Doty Street, Madison, WI
<b>PURCHASE ORDER #</b>	20240934
<b>BID / PROPOSAL #</b>	318025
<b>CONTRACTOR</b>	Miron Construction Co., Inc.

**DESCRIPTION:**

<b>1</b>	<b>REFERENCE #</b>	CB 1025, PCI 0041-1
<b>2</b>	<b>REQUESTED BY</b>	Owner & A/E
<b>3</b>	<b>PROPOSED CHANGE</b>	Misc. design revisions to reflect final FF&E Report (6/1/24) including but not limited to equipment relocations and revisions to partition types, detention and office furniture, casework, and the associated necessary utilities.
<b>4</b>	<b>REASON FOR CHANGE</b>	A series of minor revisions were identified in the final FF&E Report post bid opening through coordination with DCSO and A/E. Revisions are deemed necessary to support the operations of the jail consistent with current practices.
<b>5</b>	<b>TOTAL ADD TO CONTRACT</b>	<b>\$48,284.19</b>

The original Contract amount was:	\$161,606,647.00
Net change by previously authorized Change Orders:	\$755,602.07
The Contract amount prior to this Change Order was:	\$162,362,249.07
The Contract amount will be increased by this Change Order in the amount of:	\$48,284.19
The new Contract amount including this Change Order will be:	\$162,410,533.26
The Completion Date will be unchanged by:	0 days
The date of Substantial Completion as of the date of this Change Order therefore is:	5/30/2027

**Signature Approvals:**

Contractor – Miron, David G Voss Jr.

Public Works Engineering Division

Architect / Engineer (A/E)

Controller

Public Works & Transportation Committee

Accounting

RES. #

ACT