



DANE COUNTY PUBLIC WORKS ENGINEERING DIVISION

1919 Alliant Energy Center Way
Madison, Wisconsin 53713
Office: 608/267-0127

CONTRACT CHANGE ORDER

TO: Public Works & Transportation Committee

C.O. #	60
DATE	12/4/2024

PROJECT	Dane County Jail Consolidation Project
ADDRESS	115 West Doty Street, Madison, WI
PURCHASE ORDER #	20240934
BID / PROPOSAL #	318025
CONTRACTOR	Miron Construction Co., Inc.

DESCRIPTION:

1	REFERENCE #	CB 1045, PCI 0058-1
2	REQUESTED BY	A/E
3	PROPOSED CHANGE	Addition of heat trace system to sprinkler piping in shafts associated with Stair H and Stair G.
4	REASON FOR CHANGE	BIM coordination discovered overcrowding of shafts resulting in fire protection piping to be moved to the opposite shaft in the stair wells. This creates a potential exposure to freezing conditions necessitating the heat tape for protection.
5	TOTAL ADD TO CONTRACT	\$33,020.44

The original Contract amount was:	\$161,606,647.00
Net change by previously authorized Change Orders:	\$850,226.66
The Contract amount prior to this Change Order was:	\$162,456,873.66
The Contract amount will be increased by this Change Order in the amount of:	\$33,020.44
The new Contract amount including this Change Order will be:	\$162,489,894.10
The Completion Date will be unchanged by:	0 days
The date of Substantial Completion as of the date of this Change Order therefore is:	5/30/2027

Signature Approvals:

Contractor – Miron, David G Voss Jr.

Public Works Engineering Division

Architect / Engineer (A/E)

Controller

Public Works & Transportation Committee

Accounting

RES. #

ACT